

Former Acme Visible Records Site
Currently Owned by Wilson Jones Company
5327 Three Notch'd Road
Crozet, Virginia 22932

April 2, 2018
Update: 02

Dear Neighbor,

As a follow-up to our October update letter, enclosed is the revised schedule for the current Interim Measures (IM) soil remediation and ongoing RCRA tasks at the Former Acme Visible Records site. We anticipate completing the soil remediation measures around June or July 2018, depending on weather and field conditions. We will keep you apprised of upcoming tasks and any schedule changes.

For your convenience, below is a summary of the anticipated upcoming remediation activities taking place during the month of April, 2018:

Week of April 01, 2018;

- Equipment Mobilization and Additional Concrete Cutting, and initiate Soil Excavation, Hauling, and Disposal on the North Side of the WJC Site. **Please note, to expedite the soil excavation, the excavation contractor plans to work Monday-Saturday (~10 hour days) with only Sunday off.*
- Additional IM (soil) Offsite Backfill Soil Sampling is performed.
- Surface Water Pollution Prevention Plan Inspections & Maintenance is ongoing.

Week of April 08, 2018;

- Soil Excavation, Hauling, and Disposal on the North Side of the WJC Site continues.
- Confirmation Soil Sampling on the North Side of the WJC Site is initiated.
- Surface Water Pollution Prevention Plan Inspections & Maintenance is ongoing.

Week of April 15, 2018;

- Soil Excavation, Hauling, Disposal, on the North Side of the WJC Site continues.
- Confirmation Soil Sampling on the North Side of the WJC Site continues.
- Backfilling soil on the North Side of the WJC Site is initiated.
- Surface Water Pollution Prevention Plan Inspections & Maintenance is ongoing.

Week of April 22, 2018;

- Confirmation Soil Sampling on the North Side of the WJC Site is completed.
- Backfilling Soil on the North Side of the WJC Site is completed.
- Surface Water Pollution Prevention Plan Inspections & Maintenance is ongoing.


Week of April 29, 2018;

- Equipment Mobilization, Minor Demolition, Concrete Cutting and Soil Excavation, Hauling, and Disposal on the South Side of the WJC Site.
- Surface Water Pollution Prevention Plan Inspections & Maintenance is ongoing.

We hope you find this update helpful. We will continue to provide necessary updates to the schedule as the remediation work progresses.

Please feel free to contact me at (804) 788-4485 or sarahhuddle@thinkalbright.com if I may be of further assistance. Wilson Jones Company is committed to working with the VDEQ and the community to complete the project and bring the property back to productive use.

Best regards,

A handwritten signature in cursive script that reads "Sarah B. Huddle".

Sarah Huddle, APR
Public Information Coordinator, Former Acme Visible Records site—Crozet, VA

Attachment: Interim Measures (IM) (soil) Project Schedule – Update 02
cc: Ryan Kelly, Corrective Action Project Manager, VDEQ-Office of Remediation Programs

WJC Site - Crozet, VA (VAD003124989)
Generalized Interim Measures Implementation & RCRA Compliance Schedule - Estimated (Update 02)
AEM Project No. 1426-1306

ID	Task Name	Duration	Start	Finish	2017				2018				2019						
					Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3		
1	WJC Site Interim Corrective Measures and RCRA Compliance - Crozet, Virginia	1111 days	Mon 8/15/16	Fri 8/30/19															
2	Task 1: Submit/Review Soil Interim Measures (IM) Work Plans	437 days	Mon 8/15/16	Wed 10/25/17															
3	Received VDEQ Notification to Proceed with IM & Prepare Soil IM Work Plans	1 day	Mon 8/15/16	Mon 8/15/16															
4	Submit Soil IM Work Plans to VDEQ (Rev.00)	1 day	Fri 4/28/17	Fri 4/28/17															
5	Receive Concurrence from VDEQ for the Soil IM Work Plans	54 days	Mon 5/1/17	Fri 6/23/17															
6	Prepare/Submit Soil IM Work Plans for Bid/Contracting	43 days	Mon 7/10/17	Mon 8/21/17															
7	Prepare and Distribute Updated Project Fact Sheet & Mailing Letter	42 days	Thu 9/14/17	Wed 10/25/17															
8	Task 2: Perform Soil Interim Measures (IM) (Estimated Duration)	489 days	Fri 4/28/17	Wed 8/29/18															
9	Receive VDEQ Notification to Proceed with Soil IM & Reporting at Applicable SWMUs and AOCs	56 days	Fri 4/28/17	Thu 6/22/17															
10	Bid Procurement, Contracting, Scheduling, & Logistics	88 days	Mon 7/10/17	Thu 10/5/17															
11	Perform Pre-Characterization Waste Profile Disposal Sampling	152 days	Mon 10/30/17	Fri 3/30/18															
12	Perform Soil IM at Applicable SWMUs and AOCs (Est. Duration)	124 days	Mon 4/2/18	Fri 8/3/18															
13	Prepare/Submit Soil IM Status/Progress and Completion Reports for Applicable SWMUs and AOCs (Est. Duration)	120 days	Wed 5/2/18	Wed 8/29/18															
14	Task 3: Submit/Review Groundwater (GW) Interim Measures (IM) Work Plan (Estimated Start)	93 days	Sat 6/30/18	Sun 9/30/18															
15	Submit GW IM Work Plan to VDEQ (Rev.00)	47 days	Sat 6/30/18	Wed 8/15/18															
16	Meeting with VDEQ for the GW IM Work Plan	12 days	Sat 8/18/18	Wed 8/29/18															
17	Prepare/Submit GW IM Work Plan for Bid/Contracting	29 days	Sun 9/2/18	Sun 9/30/18															
18	Task 4: Perform Groundwater (GW) Interim Measures (IM) (Estimated Start)	260 days	Mon 12/10/18	Mon 8/26/19															
19	Receive VDEQ Notification to Proceed with GW IM & Reporting at Applicable SWMUs and AOCs	2 days	Mon 12/10/18	Tue 12/11/18															
20	Perform GW IM & Perform Supplemental Sampling Evaluation for Effectiveness (Est. Duration)	199 days	Wed 1/9/19	Fri 7/26/19															
21	Prepare/Submit GW IM Status/Progress and Completion Reports for Applicable SWMUs and AOCs (Length TBD)	200 days	Fri 2/8/19	Mon 8/26/19															
22	Task 5: Semi/Annual Groundwater Sampling Events & Reporting (Semi/Annual - 2018 Shown)	482 days	Sun 5/6/18	Fri 8/30/19															
23	Perform Semi-Annual Groundwater Sampling Event	7 days	Sun 5/6/18	Sat 5/12/18															
24	Perform Annual Groundwater Sampling Event	16 days	Sun 10/21/18	Mon 11/5/18															
25	Prepare/Submit Annual Groundwater Monitoring Report to VDEQ	180 days	Mon 3/4/19	Fri 8/30/19															
26	Task 6: RCRA Quarterly Inspections for SWMU 6 Compliance (Quarterly - 2018 Shown)	243 days	Mon 3/26/18	Fri 11/23/18															
27	Perform 1st Quarter RCRA Inspection	3 days	Mon 3/26/18	Wed 3/28/18															
28	Perform 2nd Quarter RCRA Inspection	5 days	Mon 5/21/18	Fri 5/25/18															
29	Perform 3rd Quarter RCRA Inspection	5 days	Mon 9/24/18	Fri 9/28/18															
30	Perform 4th Quarter RCRA Inspection	5 days	Mon 11/19/18	Fri 11/23/18															

RCRA & Interim Measures
AEM Project Manager: E.Stern
Date: 03/30/2018 (Update 02)

Task Milestone Rolled Up Task Rolled Up Progress External Tasks External Milestone

Progress Summary Rolled Up Milestone Split Project Summary Deadline