

Former Acme Visible Records Site
Currently Owned by Wilson Jones Company
5327 Three Notch'd Road
Crozet, Virginia 22932

May 03, 2018
Update: 03

Dear Neighbor,

As a follow-up to our April 2, 2018 update (Update 02) letter, below is a list of the anticipated project tasks to occur for the current Interim Measures (IM) soil remediation and ongoing RCRA tasks at the Former Acme Visible Records site. We anticipate completing the interim soil excavation remediation measures during July 2018, depending on weather and field conditions. We will keep you apprised of upcoming tasks and any schedule changes. The current schedule has not substantially deviated from the one provided with the April 2, 2018 distribution.

For your convenience, below is a summary of the anticipated upcoming remediation activities taking place during the month of May 2018:

Week of April 29, 2018;

- Soil Excavation, Hauling, and Disposal on the South Side of the WJC Site continues.
- Confirmation Soil Sampling on the South Side of the WJC Site continues.
- Surface Water Pollution Prevention Plan Inspections & Maintenance is ongoing.

Week of May 06, 2018;

- Soil Excavation, Hauling, and Disposal on the South Side of the WJC Site continues.
- Confirmation Soil Sampling on the South Side of the WJC Site continues.
- Surface Water Pollution Prevention Plan Inspections & Maintenance is ongoing.

Week of May 13, 2018;

- Soil Excavation, Hauling, Disposal, on the South Side of the WJC Site continues.
- Confirmation Soil Sampling on the South Side of the WJC Site continues.
- Surface Water Pollution Prevention Plan Inspections & Maintenance is ongoing.

Week of May 20, 2018;

- Confirmation Soil Sampling on the South Side of the WJC Site is completed.
- Additional Excavation, Hauling, and Disposal on the North Side of the WJC Site is initiated.
- Backfilling Soil on the North Side of the WJC Site is initiated.
- Surface Water Pollution Prevention Plan Inspections & Maintenance is ongoing.


Week of May 27, 2018;

- Additional Excavation, Hauling, and Disposal on the North Side of the WJC Site continues.
- Backfilling Soil on the North Side of the WJC Site continues.
- Backfilling Soil on the South Side of the WJC Site is initiated
- Surface Water Pollution Prevention Plan Inspections & Maintenance is ongoing.

We hope you find this update helpful. We will continue to provide necessary updates to the schedule as the remediation work progresses.

Please feel free to contact me at (804) 788-4485 or sarahhuddle@thinkalbright.com if I may be of further assistance. Wilson Jones Company is committed to working with the VDEQ and the community to complete the project and bring the property back to productive use.

Best regards,

A handwritten signature in cursive script that reads "Sarah B. Huddle".

Sarah Huddle, APR
Public Information Coordinator, Former Acme Visible Records site—Crozet, VA

Attachment: Interim Measures (IM) (soil) Project Schedule – Update 02
cc: Ryan Kelly, Corrective Action Project Manager, VDEQ-Office of Remediation Programs